

Pinole Hercules Wastewater Plant Upgrades

ID	Task Name	Text1	Start	Finish	Duration	1st Quarter 2nd Quarter 3rd Quarter 4th Quarter											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	FISCAL AGREEMENT		Tue 2/10/15	Tue 2/24/15	10 days												
2	Approve Fiscal Agreement	CC City of Hercules	Tue 2/10/15	Tue 2/10/15	0 days												
3	Revise and Approve Fiscal Agreement	CC City of Pinole	Tue 2/17/15	Tue 2/17/15	0 days												
4	Approve Revised Fiscal Agreement	CC City of Hercules	Tue 2/24/15	Tue 2/24/15	0 days												
5																	
6	PROJECT LABOR AGREEMENT		Tue 3/10/15	Mon 8/24/15	120 days												
7	Decision on PLA	CC City of Hercules	Tue 3/10/15	Tue 3/10/15	0 days												
8	Establish Working Committee of Elected C	CC Both Cities	Tue 3/10/15	Mon 3/30/15	3 wks												
9	Award Consultant for PLA Negotiations	CC City of Pinole	Tue 3/10/15	Mon 3/30/15	3 wks												
10	Assemble Deal Points	Working Committee	Tue 3/10/15	Mon 3/30/15	3 wks												
11	Approve Deal Points	CC City of Pinole	Tue 3/31/15	Mon 4/13/15	2 wks												
12	Approve Deal Points	CC City of Hercules	Tue 4/14/15	Mon 4/27/15	2 wks												
13	Negotiation Process	Staff and Subcom both citi	Tue 4/28/15	Mon 7/27/15	13 wks												
14	Approve PLA	CC City of Hercules	Tue 7/28/15	Mon 8/10/15	2 wks												
15	Approve PLA	CC City of Pinole	Tue 8/11/15	Mon 8/24/15	2 wks												
16																	
17	FINAL PLANS AND SPECS		Tue 3/31/15	Tue 7/7/15	71 days?												
18	Submit 90% Plans and Specifications	HDR	Tue 3/31/15	Tue 3/31/15	1 day?												
19	Review Plans and Specifications	Carollo	Wed 4/1/15	Tue 4/28/15	4 wks												
20	Revise Plans and Specifications	HDR	Wed 4/29/15	Tue 6/2/15	5 wks												
21	Submit 100% Plans and Specifications	HDR	Tue 6/2/15	Tue 6/2/15	0 days												
22	Review Plans and Specifications	Staff both Cities	Wed 6/3/15	Tue 6/16/15	2 wks												
23	Accept Plans and Specifications	CC City of Hercules	Tue 6/23/15	Tue 6/23/15	0 days												
24	Accept Plans and Specifications	CC City of Pinole	Tue 7/7/15	Tue 7/7/15	0 days												
25																	
26	ADVERTISE AND AWARD PLANS		Tue 8/25/15	Mon 11/30/15	70 days												
27	Combine Plans and Specifications and PL		Tue 8/25/15	Mon 9/7/15	2 wks												
28	Advertise		Tue 9/8/15	Mon 10/26/15	7 wks												
29	Open Bids		Mon 10/26/15	Mon 10/26/15	0 days												
30	Evaluate Bids		Tue 10/27/15	Mon 11/16/15	3 wks												
31	Award Bids		Tue 11/17/15	Mon 11/30/15	2 wks												